

# Montana Rest Area Plan Update

February 28, 2014

Tasks		2013										2014											
		Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sept			
1.0	Scoping and Data Assembly		[Gantt bar: Mar 2013 - Apr 2013]																				
2.0	Regulatory, Policy/Practice, and Peer Review	2.1 Regulatory Review	[Gantt bar: Apr 2013 - May 2013]																				
		2.2 MDT Policy and Practice Review	[Gantt bar: Apr 2013 - May 2013]																				
		2.3 Peer Review	[Gantt bar: Apr 2013 - May 2013]																				
3.0	Existing Conditions and Future Demand Assessment	3.1 Safety	[Gantt bar: Apr 2013 - Sep 2013]																				
		3.2 Facility Characteristics	[Gantt bar: Jun 2013 - Sep 2013]																				
		3.3 Parking and Building Demand	[Gantt bar: May 2013 - Oct 2013]																				
		3.4 Water Demand	[Gantt bar: May 2013 - Oct 2013]																				
		3.5 Wastewater Demand	[Gantt bar: May 2013 - Oct 2013]																				
		3.6 Telephone Interviews	[Gantt bar: Aug 2013 - Sep 2013]																				
		3.7 Technical Memorandum	[Gantt bar: Sep 2013 - Dec 2013] (includes MDT/Team Review icons)																				
		3.8 Coordination with WTI	[Gantt bar: Apr 2014 - May 2014]																				
4.0	Level of Service Analysis	4.1 Methodology	[Gantt bar: Jun 2013 - Sep 2013]																				
		4.2 LOS Analysis	[Gantt bar: Sep 2013 - Oct 2013] (includes MDT/Team Review icons)																				
5.0	Recommendations	5.1 Prioritized Facilities	[Gantt bar: Feb 2014 - Mar 2014]																				
		5.2 Site Selection and Design Considerations	Site Selection	[Gantt bar: Feb 2014 - Mar 2014]																			
			Building Design	[Gantt bar: Feb 2014 - Mar 2014]																			
			Parking and Ramp Design	[Gantt bar: Feb 2014 - Mar 2014]																			
			Landscape Design	[Gantt bar: Feb 2014 - Mar 2014]																			
			Water and Wastewater Design	[Gantt bar: Feb 2014 - Mar 2014]																			
		Amenities	[Gantt bar: Feb 2014 - Mar 2014]																				
		5.3 Operation and Maintenance	Building and Site Preservation	[Gantt bar: Feb 2014 - Mar 2014]																			
			Water and Wastewater Systems	[Gantt bar: Feb 2014 - Mar 2014]																			
		5.4 City Park Rest Area Program Policies	[Gantt bar: Feb 2014 - Mar 2014]																				
		5.5 Future Data Collection and LOS Assessments	[Gantt bar: May 2013 - Jun 2013]																				
5.6 Technical Memorandum	[Gantt bar: Feb 2014 - Mar 2014] (includes MDT/Team Review icons)																						
6.0	Plan Development	6.1 Draft Plan	[Gantt bar: May 2014 - Jun 2014] (includes MDT/Team Review icons)																				
		6.2 Final Plan	[Gantt bar: Aug 2014 - Sep 2014] (includes MDT/Team Review icons)																				
7.0	Project Management and Team Meetings		[Timeline: Mar 2013 - Sep 2014] (includes Team Meeting icons)																				
8.0	Public Involvement	8.1 Website/Social Media	[Timeline: Apr 2013 - Sep 2014]																				
		8.2 Posters	[Gantt bar: May 2014 - Jun 2014]																				
		8.3 Focus Group Meetings	[Gantt bar: May 2014 - Jun 2014] (includes Public Involvement Event icon)																				
		8.4 Media Coordination and Plan Distribution	[Gantt bar: Jul 2014 - Aug 2014]																				